EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to CC Road at Murali House behind Road, Sommanna's House Road and near Abdula's House Road in Ward No. 11 (Kuvempunagara), Vidyaranyapura Sub Division.
2	Amount of Work Portion	28,17,454.40
3	Estimated Cost	30.00 Lakhs
4	Name of Contractor	Sri Aswathnarayana
5	Agreement No	BBMP/EE/Btp(Vpp)Ag No. 180/15-16 Date: 07.12.2015
6	No and date under which work order issued	BBMP/EE/Btp/E-PMT/07(13869) W.O/180/15-16 Date: 07.12.2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	01.01.2016
9	Date of receipt of application in the sub division office	01.01.2016
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	165 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to the BWSSB Work and BWSSB Cross Connection to Houses is delayed. Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer 30/07

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.